Project Number: 23-01588 **11/29/2026 10:24:25AM**

Hemisfair Park Streets Phase 2

District(s): City Wide, 01
Project Manager: Kathryn Otto
Capital Project Officer: Joe Doctor (210) 207-8415

Total Approved Budget

Source	Amount
2012 GO STREET IMPROVEMENT BOND	$255,677
2017 GO STREET IMPROVEMENT BOND	$4,179,000
SAN ANTONIO WATER SYSTEM	$225,000
CITY PUBLIC SERVICE	$557,128
Total Fund	$5,216,806

Cost Information

Category	Appropriations	Expenses To-date
Design	$1,348,630	$1,348,630
Environmental	$399,787	$74,243
Construction	$3,459,387	$2,967,800
PASA	$9,000	$9,000
Total	$5,216,806	$4,399,673

Project Status: COMPLETE
Consultant: HDR Engineering, Inc.
Contractor: E-Z Bel Construction, Ltd.

Estimated Construction Start: 07/2022
Estimated Construction Completion: 05/2023

Project Scope:

Hemisfair Park Streets Phase 2 -- Reconstruct Hemisfair internal streets to include but not limited to Hemisfair Boulevard. This is a continuation of 2012 Bond Program projects.



