Project Number: 23-01598 **11/3/202611:46:29AM**

North Main Avenue & Soledad Street (Pecan Street to Navarro Street)

District(s): City Wide, 01
Project Manager: David Pulido
Capital Project Officer: Joe Doctor (210) 207-8415

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	$8,921,390
SAN ANTONIO WATER SYSTEM	$2,468,981
CITY PUBLIC SERVICE	$1,744,661
Total Fund	$13,135,032

Cost Information

Category	Appropriations	Expenses To-date
Design	$2,202,980	$2,202,980
Environmental	$121,669	$121,669
Construction	$10,786,083	$10,786,083
PASA	$24,300	$24,300
Total	$13,135,032	$13,135,032

Project Status: COMPLETE
Consultant: Lockwood, Andrews & Newnam, Inc.
Contractor: E-Z Bel Construction, Ltd.

Estimated Construction Start: 03/2022
Estimated Construction Completion: 01/2024

Project Scope:

North Main Avenue & Soledad Street (Pecan - Navarro) -- Reconstruct Main and Soledad between Pecan and Navarro. Includes pedestrian amenities and streetscape improvements as appropriate and within available funding. This is a continuation of the 2012 Bond Program Project.



