Project Number: 23-01602 **11/3/2026 8:38:01PM**

Probandt Street (South Alamo Street to US Highway 90)

District(s): 05

Project Manager: Eric Salazar

Capital Project Officer: LaShondra Gladney (210) 207-0620

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	$9,000,000
SAN ANTONIO WATER SYSTEM	$251,299
CITY PUBLIC SERVICE	$77,958
Total Fund	$9,329,257

Cost Information

Category	Appropriations	Expenses To-date
Design	$2,050,977	$1,686,547
Right of Way	$200,000	$0
Environmental	$488,198	$52,744
Construction	$6,576,582	$6,915
PASA	$13,500	$13,500
Total	$9,329,257	$1,759,707

Project Status: UNDER DESIGN

Consultant: Kimley-Horn and Associates, Inc.

Contractor:

Estimated Construction Start: 04/2023

Estimated Construction Completion: 03/2024

Project Scope:

Probandt Street (South Alamo Street to US Highway 90) -- Corridor improvements on Probandt from S. Alamo to Hwy 90. Includes pedestrian amenities, drainage, traffic and other improvements as appropriate and within available funding. City funding will leverage State funding.



