Project Number: 23-01606 **11/3/2026 8:39:46PM**

Roosevelt Avenue (US Highway 90 to Southeast Loop 410)

District(s): City Wide, 03
Project Manager: Florencio Rodriguez
Capital Project Officer: LaShondra Gladney (210) 207-0620

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	$8,381,376
TEXAS DEPARTMENT OF TRANSPORTATION	$7,221,664
SAN ANTONIO WATER SYSTEM	$1,318,452
CITY PUBLIC SERVICE	$468,009
Total Fund	$17,389,502

Cost Information

Category	Appropriations	Expenses To-date
Design	$6,851,711	$4,570,760
Right of Way	$119,000	$23,343
Environmental	$1,048,083	$422,644
Construction	$9,327,507	$31,503
PASA	$43,200	$43,200
Total	$17,389,502	$5,091,451

Project Status: PRE-CONSTRUCTION
Consultant: Civil Engineering Consultants
Contractor:

Estimated Construction Start: 09/2027
Estimated Construction Completion: 05/2029

Project Scope:

Roosevelt Avenue (US Highway 90 to Southeast Loop 410) -- Improvements from Hwy 90 to Mission San Jose (north of SE Military). Includes pedestrian amenities and enhancements as appropriate and within available funding. City funding will leverage State funding.



