Project Number: 23-01612 **11/3/2026 8:36:24PM**

South Zarzamora Street Overpass at Union Pacific Railroad/Frio City Road

District(s): 05
Project Manager: Eric Salazar
Capital Project Officer: James Hall (210) 207-6473

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	$12,000,000
TEXAS DEPARTMENT OF TRANSPORTATION	$18,876,000
SAN ANTONIO WATER SYSTEM	$520,446
CITY PUBLIC SERVICE	$415,571
Total Fund	$31,812,018

Cost Information

Category	Appropriations	Expenses To-date
Design	$5,902,559	$5,192,577
Right of Way	$4,390,057	$3,955,529
Environmental	$2,036,430	$1,222,429
Construction	$19,446,969	$270,186
PASA	$36,000	$36,000
Total	$31,812,018	$10,676,722

Project Status: COMPLETE
Consultant: Structural Engineering Associates
Contractor:

Estimated Construction Start: 03/2025
Estimated Construction Completion: 08/2026

Project Scope:

South Zarzamora Street Overpass at Union Pacific Railroad/Frio City Road -- Develop an overpass at Union Pacific Railroad tracks. Cost reflects City of San Antonio's contribution to proposed Federally funded project.



