Project Number: 23-01614 **11/3/202611:46:24AM**

The Alamo (Area Streets)

District(s): City Wide
Project Manager: Landry Stafford
Capital Project Officer: Joe Doctor (210) 207-8415

Total Approved Budget

Source	Amount
2017 GO STREET IMPROVEMENT BOND	$13,736,000
Total Fund	$13,736,000

Cost Information

Category	Appropriations	Expenses To-date
Design	$1,954,524	$1,954,524
Environmental	$65,324	$65,324
Construction	$11,617,550	$11,593,532
PASA	$98,599	$98,599
Total	$13,736,000	$13,711,981

Project Status: COMPLETE
Consultant:
Contractor:

Estimated Construction Start: 06/2020
Estimated Construction Completion: 12/2024

Project Scope:

The Alamo (Area Streets) Leverage funding for the design and construction of improvements in the area around The Alamo as appropriate and as identified in The Alamo Master Plan and within available funding. Landry Stafford



