Project Number: 23-01617 **11/3/202611:47:38AM**

West Commerce Street (Frio Street to Colorado Street)

District(s): 05

Project Manager: Kathryn Otto

Capital Project Officer: Joe Doctor (210) 207-8415

Total Approved Budget

Source	Amount
2012 GO DRAINAGE IMPROVEMENT BOND	$1,000,000
2017 GO STREET IMPROVEMENT BOND	$10,000,000
2007 GO STREET IMPROVEMENT BOND-B	$691,403
2012 GO STREET IMPROVEMENT BOND-A	$308,596
SAN ANTONIO WATER SYSTEM	$2,787,369
CITY PUBLIC SERVICE	$794,797
Total Fund	$15,582,166

Cost Information

Category	Appropriations	Expenses To-date
Design	$934,877	$932,494
Environmental	$446,758	$159,471
Construction	$14,155,531	$13,493,610
PASA	$45,000	$45,000
Total	$15,582,166	$14,630,576

Project Status: COMPLETE

Consultant: Bain Medina Bain, Inc.

Contractor: Harper Brothers Construction LLC

Estimated Construction Start: 01/2021

Estimated Construction Completion: 07/2023

Project Scope:

West Commerce Street (Frio Street to Colorado Street) -- Improvements to Commerce corridor from Frio to Colorado. Includes reconfiguring lanes on bridge, wider sidewalks, bike facilities and other improvements as appropriate and within available funding.



