Project Number: 23-01622 **11/23/2026 10:44:42AM**

Auldine Drive & Burr Oak Drive (Alley to Outfall)

District(s): 09
Project Manager: Kathryn Otto
Capital Project Officer: Richard Casiano (210) 207-8218

Total Approved Budget

Source	Amount
2012 GO DRAINAGE IMPROVEMENT BOND	$71,831
2017 GO DRAINAGE IMPROVEMENT BOND	$2,800,000
SAN ANTONIO WATER SYSTEM	$485,317
CITY PUBLIC SERVICE	$329,045
2007 GO DRAINAGE IMPROVEMENT BOND	$458,167
STORM WATER OPERATING FUND	$600,561
Total Fund	$4,744,924

Cost Information

Category	Appropriations	Expenses To-date
Design	$809,832	$809,832
Right of Way	$65,918	$65,918
Environmental	$49,094	$49,094
Construction	$3,813,242	$3,813,242
PASA	$6,837	$6,837
Total	$4,744,924	$4,744,924

Project Status: COMPLETE
Consultant: HNTB Corporation
Contractor: Clearfield Construction

Estimated Construction Start: 01/2021
Estimated Construction Completion: 04/2023

Project Scope:

Auldine Drive & Burr Oak Drive (Alley to Outfall) Reconstruct alleyways and improvements to existing storm drain system and outfall in the Dreamland Oaks area to include curbs, sidewalks and driveway approaches as needed.



