Project Number: 23-01655 **11/3/2026 8:42:21PM**

District 4 Heritage Community Center

District(s): 04
Project Manager: Cathleen Crabb
Capital Project Officer:

Total Approved Budget

Source	Amount
2012 CERTIFICATES OF OBLIGATION	$1,008
2016 CERTIFICATES OF OBLIGATION	$305,676
2017 GO PARKS IMPROVEMENT BOND	$9,318,594
2018 CERTIFICATES OF OBLIGATION	$1,542,026
2024 CERTIFICATES OF OBLIGATION	$3,008,194
Total Fund	$14,175,500

Cost Information

Category	Appropriations	Expenses To-date
Design	$1,390,665	$1,381,615
Utilities	$105,272	$105,146
Right of Way	$643,020	$642,993
Environmental	$39,020	$38,295
Construction	$11,596,072	$11,544,164
Other	$365,750	$334,727
PASA	$35,700	$35,700
Total	$14,175,500	$14,082,642

Project Status: COMPLETE
Consultant: Robey Architecture, Inc.
Contractor: Multiple

Estimated Construction Start: 07/2023
Estimated Construction Completion: 10/2024

Project Scope:

District 4 Heritage Community Center -- Construction of a new community center near existing Heritage pool site to include land acquisition, amenities and parking.



