**Project Number:** 23-01716 **11/3/2026 8:42:09PM**

# Woodlawn Lake Park Multi-Generational Center

**District(s):** City Wide, 07
**Project Manager:** Cathleen Crabb
**Capital Project Officer:**

**Total Approved Budget**

| Source | Amount |
|---|---|
| TEXAS PARKS AND WILDLIFE GRANT | $1,566,015 |
| 2017 GO PARKS IMPROVEMENT BOND | $4,993,717 |
| Total Fund | $6,559,733 |

**Cost Information**

| Category | Appropriations | Expenses To-date |
|---|---|---|
| Design | $917,285 | $917,285 |
| Environmental | $16,226 | $16,226 |
| Construction | $5,445,277 | $5,445,277 |
| Other | $166,644 | $166,644 |
| PASA | $14,300 | $14,300 |
| Total | $6,559,733 | $6,559,733 |

**Project Status:** COMPLETE
**Consultant:** Douglas Architects, Inc.
**Contractor:** Byrne Construction Services

**Estimated Construction Start:** 04/2021
**Estimated Construction Completion:** 11/2022

**Project Scope:**
Woodlawn Lake Park Multi-Generational Center -- Leverage funding for development of a multi-generational recreation facility.




