Project Number: 23-01735 **10/29/2026 8:00:11PM**

Police Station at St Marys and Park Police Headquarters

District(s): City Wide, 01
Project Manager: Randy Matyear
Capital Project Officer: Randy Matyear (210) 207-2155

Total Approved Budget

Source	Amount
2003 GO PUBLIC HEALTH AND SAFETY IMPROVEMENT BOND	$326,521
2012 GO PARKS IMPROVEMENT BOND	$91,334
2012 GO PUBLIC SAFETY IMPROVEMENT BOND	$1,459,588
2016 CERTIFICATES OF OBLIGATION	$571,661
2017 GO PUBLIC SAFETY IMPROVEMENT BOND	$20,567,000
2021 CERTIFICATES OF OBLIGATION	$2,200,000
2024 CERTIFICATES OF OBLIGATION	$1,400,000
2007 GO PARK & RECREATION IMPROVEMENT BOND	$4,676
Total Fund	$26,620,782

Cost Information

Category	Appropriations	Expenses To-date
St Mary's Police Station	$21,684,367	$21,424,244
Park Police Station	$4,936,414	$4,885,793
Total	$26,620,782	$26,310,038

Project Status: COMPLETE
Consultant: Douglas Architects, Inc.
Contractor:

Estimated Construction Start: 03/2022
Estimated Construction Completion: 02/2024

Project Scope:

Police Station at St. Marys These two departments will be separate facilities. A new Police Station will be constructed at 2020 N. St. Marys to serve the central city area, and the Park Police Headquarters will occupy a renovation of Hemisfair Building 277 for city-wide service.



